

	B	C	D	E	F	G	H	I	L	M	N	O	P	Q	R	S
3	Capital Projects	Description/Status	Task	Assigned/Deadline	Source	Funding Amount	Project Budget	Category 1	PO Number	PO Amount	Project Balance	Account Number				
189																
190	Middle Branch Trail						103,500	103,500			83,628					
191	Faith Bible Church															
192	Marlboro Supply								P0025179	1,217		072	28	1013	6	3104
193	Shelly Materials-Central Allied								P0025182	1,436		072	28	1013	6	3104
194	Site One Landscape								P0025221	400		072	28	1013	6	3104
195	<u>Purchase Agreement</u>	Payment to Landowner for Purchase Agreement	1) Extend purchase agreement 2) Close on property (waiting on homeowner to receive mortgage release)	1) ER 8/31/22 2) ER 9/30/22			15,000				15,000					
196																
197	<u>Trail</u>	Construct Trail		1) RS 9/30/2022			15,000				31					
198	National Lime & Stone								P0024997	5,635		072	28	1000	6	3104
199	SiteOne								P0024998	865		072	28	1000	6	3104
200	Shelly Material								P0025003	7,319		072	28	1000	6	3104
201	Strouble Water Hauling								P0025004	1,150		072	28	1000	6	4100
	<u>Wetland Installation</u>	Installation of a wetland Finalize terms with AEP and neighborhood association	1) Determine if vegetation barrier is allowable with easements 2) Pipe	1) SB 8/31/22 2) RS 8/31/22			50,000				50,000					
202																
203	<u>Bates Schoolhouse</u>	Structural and Environmental Review	1) Have quote for brickwork, need another 2) Have fuel tank removed	1) RS 9/30/22 2) RS 8/30/22			15,000				13,150					
204																
205	Diamond Testing								P0025070	950						
206	Lowe's								P0025101	900						
	<u>Fountains at Edgewood</u>	Eliminate temporary trail and construct permanent trail	1) Construct new trail (pending home construct)	1) RS 10/30/22			8,500				8,500					
207																
208																
209	Sippo Valley Trail						35,950	35,950			-					
210	<u>Bridge #4</u>															
211		Change Order #1 - Abutment Size Increase	COMPLETE		R#: 22-01-010		34,950				-					
	J.D. Williamson Construction Co.		COMPLETE						P0022382	34,950						
212												072	28	1013	6	5300
213		Construction Oversight (Hammontree)	COMPLETE				1,000				-					
214	Hammontree & Associates Ltd.								P0022676	1,000		072	28	1000	6	5201
215																
216	Towpath						35,000	35,000			30,405					
	<u>Towpath Court</u>	Trail Realignment	COMPLETE		Ohio & Erie Canalway Coalition R#: 22-01-014	5,000	5,000				405					
217																
218	National Lime & Stone								P0023046	2,372		072	28	1035	6	3104
219	Strouble Water Hauling								P0023047	510		072	28	1035	6	4100
220	National Lime & Stone								P0023326	1,186		072	28	1035	6	3104
221	Strouble Water Hauling								P0023337	255		072	28	1035	6	4100
222	Marlboro Supply								P0023336	273		072	28	1035	6	3104
223																
224	<u>Underpasses</u>	Riverland	1) Take site drawing to contractor for design	1) DM 8/31/22			25,000				25,000					
225	<u>Waterway Trailheads</u>		1) Install signage for Navarre	1) RS 8/31/22	Friends of Stark Parks	5,000	5,000				5,000					
226																
227	West Branch Trail															
	<u>Iavares Property Acquisition</u>		COMPLETE		NRAC Match R#: 22-01-016	30,000 10,000	10,000	10,000			-					
228																
229	Cornerstone Real Estate Title Co								P0022385	10,000		072	28	1000	6	5100
230																
231	Strategic Plan						20,000	20,000			20,000					
232																
233	Five Year Plan						25,000	25,000			25,000					

